

Plumbing Systems Pressure Test Report

Assurance for compliance for entire plumbing systems

Pursuant to Regulation 006 of the City of Brandon Building By-law No. 7258. A plumbing system shall not be put into use until it has been inspected and tested to the satisfaction of the authority having jurisdiction. Drainage, venting and water system testing shall be conducted in accordance with subsection 2.3.6 and 2.3.7 of the Manitoba Plumbing Code.

Date: _____ **Jobsite site Location:** _____

System Tested

- DWV plumbing system
 Potable water system
 Storm drainage system (Interior only)

Type of test performed: **Pneumatic (air)** **Hydrostatic (water)** _____

All testing shall be conducted in accordance with the manufacturer's instructions for each piping material.

- System filled with water for a minimum 15 min and a water column height of not less 3m (10ft) for a DWV system.
 Air pressure test of 35kPa (5 psi) for at least 15 min for a DWV system.
 Air pressure test of not less than 700kPa (100 psi) for at least 2 h without drop in pressure for a potable water system.
 Water pressure without leaking, that is equal to the maximum in-service pressure for a potable water system. *(Potable water shall be used to test a potable water system)*

	Yes	No	Comments
Test pressure attained			
Pressure held for appropriate time			
Building official notified			

Tested By (Print): _____ **Company:** _____

Witnessed By (Print): _____ **Company: (If Applicable)** _____

- Engineer/Architect General Contractor Project Manager Property Owner Building Official

The information provided is relied upon by the authority having jurisdiction.

In some cases 24 hours' notice may be required for all inspections and testing